



<b>DELUGE &amp; PREACTION VALVES</b>	OPERATION <input type="checkbox"/> PNEUMATIC <input type="checkbox"/> ELECTRIC <input type="checkbox"/> HYDRAULIC							
	PIPING SUPERVISED <input type="checkbox"/> YES <input type="checkbox"/> NO				DETECTING MEDIA SUPERVISED <input type="checkbox"/> YES <input type="checkbox"/> NO			
	DOES VALVE OPERATE FROM THE MANUAL TRIP AND/OR REMOTE CONTROL STATIONS <input type="checkbox"/> YES <input type="checkbox"/> NO							
	IS THERE AN ACCESSIBLE FACILITY IN EACH CIRCUIT FOR TESTING <input type="checkbox"/> YES <input type="checkbox"/> NO						IF NO, EXPLAIN	
	MAKE	MODEL	DOES EACH CIRCUIT OPERATE SUPERVISION LOSS ALARM? YES    NO		DOES EACH CIRCUIT OPERATE VALVE RELEASE? YES    NO		MAXIMUM TIME TO OPERATE RELEASE MIN.    SEC.	
		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>			
<b>TEST DESCRIPTION</b>	<p><b>HYDROSTATIC:</b> Hydrostatic tests shall be made at not less than 200 psi (13.6 bars) for two hours or 50 psi (3.4 bars) above static pressure in excess of 150 psi (10.2 bars) for two hours. Differential dry-pipe valve clappers shall be left open during test to prevent damage. All aboveground piping leakage shall be stopped.</p> <p><b>PNEUMATIC:</b> Establish 40 psi (2.7 bars) air pressure and measure drop which shall not exceed 1-1/2 psi (0.1 bars) in 24 hours. Test pressure tanks at normal water level and air pressure and measure air pressure drop which shall not exceed 1-1/2 psi (0.1 bars) in 24 hours.</p>							
<b>TESTS</b>	<p>ALL PIPING HYDROSTATICALLY TESTED AT <u>200</u> PSI FOR <u>2</u> HRS.</p> <p>DRY PIPING PNEUMATICALLY TESTED    <input type="checkbox"/> YES    <input type="checkbox"/> NO</p> <p>EQUIPMENT OPERATES PROPERLY    <input type="checkbox"/> YES    <input type="checkbox"/> NO</p> <p>DO YOU CERTIFY AS THE SPRINKLER CONTRACTOR THAT ADDITIVES AND CORROSIVE CHEMICALS, SODIUM SILICATE OR DERIVATIVES OF SODIUM SILICATE, BRINE, OR OTHER CORROSIVE CHEMICALS WERE NOT USED FOR TESTING SYSTEMS OR STOPPING LEAKS? <input checked="" type="checkbox"/> YES    <input type="checkbox"/> NO</p>						<p>IF NO, STATE REASON:  EXEMPT BY 2007 NFPA 13</p>	
	<b>DRAIN TEST</b>	READING OF GAGE LOCATED NEAR WATER SUPPLY TEST CONNECTION: _____ PSI			RESIDUAL PRESSURE WITH VALVE IN TEST CONNECTION OPEN WIDE _____ PSI			
	UNDERGROUND MAIN AND LEAD IN CONNECTIONS TO SYSTEM RISERS FLUSHED BEFORE CONNECTION MADE TO SPRINKLER PIPING						NOTES:	
	VERIFIED BY COPY OF THE U FORM NO. 85B <input type="checkbox"/> YES <input type="checkbox"/> NO			FLUSHED BY INSTALLER OF UNDER-GROUND SPRINKLER PIPING <input type="checkbox"/> YES <input type="checkbox"/> NO				
<b>BLANK TESTING GASKETS</b>	NUMBER USED 0	LOCATIONS:					NUMBER REMOVED	
	WELDED PIPING <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO							
	IF YES...							
<b>WELDING</b>	DO YOU CERTIFY AS THE SPRINKLER CONTRACTOR THAT WELDING PROCEDURES COMPLY WITH THE REQUIREMENTS OF AT LEAST AWS D10.9, LEVEL AR-3?						<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO	
	DO YOU CERTIFY THAT THE WELDING WAS PERFORMED BY WELDERS QUALIFIED IN COMPLIANCE WITH THE REQUIREMENTS OF AT LEAST AWS D10.9, LEVEL AR-3?						<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO	
	DO YOU CERTIFY THAT WELDING WAS CARRIED OUT IN COMPLIANCE WITH A DOCUMENTED QUALITY CONTROL PROCEDURE TO INSURE THAT ALL DISCS ARE RETRIEVED, THAT OPENINGS IN PIPING ARE SMOOTH, THAT SLAG AND OTHER WELDING RESIDUE ARE REMOVED, AND THAT THE INTERNAL DIAMETERS OF PIPING ARE NOT PENETRATED?						<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO	
<b>CUTOUTS (DISCS)</b>	DO YOU CERTIFY THAT YOU HAVE A CONTROL FEATURE TO ENSURE THAT ALL CUTOUTS (DISCS) ARE RETRIEVED?						<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO	
<b>HYDRAULIC DATA NAMEPLATE</b>	NAME PLATE PROVIDED <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO			IF NO, EXPLAIN:				
<b>REMARKS</b>	DATE LEFT IN SERVICE WITH ALL CONTROL VALVES OPEN:    Month:    Day:    Year:							
<b>SIGNATURES</b>	NAME OF SPRINKLER CONTRACTOR: Delta Fire, Inc.							
	<b>TESTS WITNESSED BY</b>							
	FOR PROPERTY OWNER (SIGNED)			TITLE		DATE		
	FOR SPRINKLER CONTRACTOR (SIGNED)			TITLE		DATE		
	FOR LOCAL FIRE MARSHAL (SIGNED)			TITLE		DATE		
	FOR RESPONSIBLE MANAGING EMPLOYEE (SIGNED)			TITLE		DATE		

ADDITIONAL EXPLANATION AND NOTES